



# Pat Test Schedule for

Devoted Events, 85 Writtle Road, Chelmsford,  
Essex, CM1 3BS

Testers Name

Antony Cole

17/05/2019

*The itinery of items listed below have been subject to the tests and inspections as detailed on the attached checklist*

*BY: TSJ Electrical Ltd, 97 Parkinson Drive, Chelmsford, Essex, CM1 3GU*

Item #	Description	Class I, II, III	Location	$\Omega$	mA	Ins	A	Comments	Pass / Fail
1	Photo Booth Ext Lead	Ext		0.01		>20			Pass
2	Camera in booth lens	II			0.08	>20	0.01		Pass
3	Camera in booth	II			0.09	>20	0		Pass
4	PC in booth	I		0.06	0.5	>20	0.23		Pass
5	Touch ELO in booth	II			0.07	>20	0.11		Pass
6	Booth tower fan heater	II			0.08	>20	0.05		Pass
7	White extension 2 gang	Ext		0.01		>20			Pass
8	Printer Mitsubishi D70DW	I		0.01	0.45	>20	0.17		Pass
9	Blue 4 gang 45m extn	Ext		0.76		>20			Pass
10	HP laptop 15-da0503sa	II			0.07	>20	0.01		Pass
11	IEC Extension Plug	Ext		0.01		>20			Pass
12	IEC Short Extension	Ext		0.01		>20			Pass
13	IEC Long Extension	Ext		0.01		>20			Pass
14	Chauvet 2 Uplight 1	I		0.01	0.96	>20	0.06		Pass
15	Chauvet 2 Uplight 2	I		0.01	0.96	>20	0.06		Pass
16	Stand Lead 1	Ext		0.01		>20			Pass
17	Stand Lead 2	Ext		0.01		>20			Pass



# Pat Test Schedule for

Devoted Events, 85 Writtle Road, Chelmsford,  
Essex, CM1 3BS

Testers Name

Antony Cole

17/05/2019

*The itinery of items listed below have been subject to the tests and inspections as detailed on the attached checklist*

*BY: TSJ Electrical Ltd, 97 Parkinson Drive, Chelmsford, Essex, CM1 3GU*

Item #	Description	Class I, II, III	Location	$\Omega$	mA	Ins	A	Comments	Pass / Fail
18	Kam Stratosphere 1	I		0.01	0.96	>20	0.06		Pass
19	Kam Stratosphere 2	I		0.01	0.96	>20	0.06		Pass
20	8way Extension Lead	Ext		0.01		>20			Pass
21	Kam Stratosphere 3	I		0.18	1.12	>20	0.07		Pass
22	Kam Stratosphere 4	I		0.18	1.12	>20	0.07		Pass
23	Chauvet 2 Uplight 3	I		0.18	1.12	>20	0.07		Pass
24	Chauvet 2 Uplight 4	I		0.18	1.12	>20	0.07		Pass
25	Stand Lead 3	Ext		0.18	1.12	>20	0.07		Pass
26	Stand Lead 4	Ext		0.18	1.12	>20	0.07		Pass
27	Short Extension Lead	Ext		0.18	1.12	>20	0.07		Pass
28	Long Extension Lead	Ext		0.18	1.12	>20	0.07		Pass
29	Plug Lead	Ext		0.18	1.12	>20	0.07		Pass
30	Bass Speaker FBT 1	I		0.02	0.18	>20	0.19		Pass
31	Bass Speaker FBT 2	I		0.02	0.2	>20	0.25		Pass
32	Link Lead 1	Ext		0.02	>20	>20	0.25		Pass
33	Link Lead 2	Ext		0.02	>20	>20	0.25		Pass
34	Bass Upright FBT 1	I		0.02	>20	>20	0.25		Pass



# Pat Test Schedule for

Devoted Events, 85 Writtle Road, Chelmsford,  
Essex, CM1 3BS

Testers Name

Antony Cole

17/05/2019

*The itinery of items listed below have been subject to the tests and inspections as detailed on the attached checklist*

*BY: TSJ Electrical Ltd, 97 Parkinson Drive, Chelmsford, Essex, CM1 3GU*

Item #	Description	Class I, II, III	Location	$\Omega$	mA	Ins	A	Comments	Pass / Fail
35	Bass Upright FBT 2	I		0.02	>20	>20	0.25		Pass
36	4 Gang Extension	Ext		0.01		>20			Pass
37	8 Gang Extension	Ext		0.01		>20			Pass
38	Denon DJ MX8000	II			0.15	>20	0.07		Pass
39	Imove 350SR 1			0.01	0.21	>20	0.1		Pass
40	Imove 350SR 2			0.01	0.21	>20	0.1		Pass
41	Imove head 1 & 2 Main LED	Ext		0.01		>20			Pass
42	Imove head 1 & 2 Main LED	Ext		0.01		>20			Pass
43	Lixada wireless DMX512	II			0.08	>20	0.01		Pass
44	Love Sign Letter "L"	II			0.08	>20	0.12		Pass
45	Love Sign Letter "O"	II			0.08	>20	0.1		Pass
46	Love Sign Letter "V"	II			0.08	>20	0.12		Pass
47	Love Sign Letter "E"	II			0.08	>20	0.08		Pass
48	Love Sign 4 gang extn	Ext		0.06		>20			Pass
49	HP Laptop Blue	II			0.07	>20	0.01		Pass
50	Yellow Box Power Lead 1 Blue Plug	Ext		0.01		>20			Pass
51	Yellow Box Power Lead 2 Blue Plug	Ext		0.01		>20			Pass



# Pat Test Schedule for

Devoted Events, 85 Writtle Road, Chelmsford,  
Essex, CM1 3BS

Testers Name

Antony Cole

17/05/2019

*The itinery of items listed below have been subject to the tests and inspections as detailed on the attached checklist*

*BY: TSJ Electrical Ltd, 97 Parkinson Drive, Chelmsford, Essex, CM1 3GU*

Item #	Description	Class I, II, III	Location	$\Omega$	mA	Ins	A	Comments	Pass / Fail
52	Yellow Box 8 gang extn	Ext		0.01		>20			Pass
53	Yellow Box Main Plug & Lead 1	Ext		0.01		>20			Pass
54	Yellow Box Main Plug & Lead 2	Ext		0.01		>20			Pass
55	Yellow Box Lixada Wireless DMX	II			0.08	>20	0.01		Pass
56	Yellow 45m Extension lead	I		0.65		>20			Pass
57	LED uplight 1	I		0.01	0.07	>20	0.08		Pass
58	LED uplight 2	I		0.01	0.07	>20	0.04		Pass
59	LED uplight 3	I		0.09	0.07	>20	0.04		Pass
60	LED uplight 4	I		0.01	0.07	>20	0.04		Pass
61	Dry Ice Machine	I		0.01	0.08	>20	0.01		Pass
62	10 LED Battery LED light Charger Lead	Ext		0.01		>20			Pass
63	LED 1 3x2m LED Star Cloth	I		0.01	0.52	>20	0.01		Pass
64	LED 1 TS-2345-1	I		0.03	0.08	>20	0.01		Pass
65	Equinox	I		0.01	0.07	>20	0.01		Pass
66	Chauvet Funfetti Shot	I		0.01	0.08	>20	0		Pass
67	Chauvet Funfetti Spare Lead	Ext		0.01		>20			Pass
68	Imove 350SR 3 Main Lead	Ext		0.01		>20			Pass



# Pat Test Schedule for

Devoted Events, 85 Writtle Road, Chelmsford,  
Essex, CM1 3BS

Testers Name

Antony Cole

17/05/2019

*The itinery of items listed below have been subject to the tests and inspections as detailed on the attached checklist*

*BY: TSJ Electrical Ltd, 97 Parkinson Drive, Chelmsford, Essex, CM1 3GU*

Item #	Description	Class I, II, III	Location	$\Omega$	mA	Ins	A	Comments	Pass / Fail
69	Imove 350SR 3 Main Unit	I		0.01	0.4	>20	0.53		Pass
70	Imove 350SR 4 Main Unit	I			0.65	>20	0.53		Pass
71	Imove 350SR 4 Main Lead	Ext		0.01		>20			Pass
72	Imove 350SR 5 Main Unit	I		0.01	0.64	>20	0.53		Pass
73	Imove 350SR 5 Main Lead	Ext		0.01		>20			Pass
74	Imove 350SR 6 Main Unit	I		0.01	0.64	>20	0.53		Pass
75	Imove 350SR 6 Main Lead	Ext		0.01		>20			Pass
76	Wireless Microphone	II			0.08	>20	0.02		Pass
77	EW5000 Wireless Microphone	II			0.09	>20	0.01		Pass
78	Vertus FBT CLA 3 Bass	I		0.08	0.2	>20	0.21		Pass
79	Vertus FBT CLA 3 Upright	I		0.08	0.2	>20	0.21		Pass
80	Vertus FBT CLA 4 Bass	I		0.05	0.2	>20	0.2		Pass
81	Vertus FBT CLA 4 Upright	I		0.05	0.2	>20	0.2		Pass
82	Sharp 60" LED TV 1	II			0.08	>20	0.17		Pass
83	Sharp 60" LED TV 2	II	-	-	-	-	-	Missing side panel, exposed cables, going for repair	Fail
84	Europa 450	I		0.01	0.07	>20	0.01		Pass
85	LEDJ Dance Floor Control	I		0.01	0.5	>20	0.16		Pass



# Pat Test Schedule for

Devoted Events, 85 Writtle Road, Chelmsford,  
Essex, CM1 3BS

Testers Name

Antony Cole

17/05/2019

*The itinery of items listed below have been subject to the tests and inspections as detailed on the attached checklist*

*BY: TSJ Electrical Ltd, 97 Parkinson Drive, Chelmsford, Essex, CM1 3GU*

Item #	Description	Class I, II, III	Location	$\Omega$	mA	Ins	A	Comments	Pass / Fail
86	IEC Lead Silver Box	Ext		0.01		>20			Pass
87	IEC Lead Silver Box	II		0.04		>20			Pass
88	IEC Lead Silver Box	II		0.01		>20			Pass
89	IEC Lead Silver Box			0.01		>20			Pass
90	IEC Lead Silver Box			0.01		>20			Pass
91	IEC Lead Silver Box			0.01		>20			Pass
92	UV Cannon 1	I		0.07	0.21	>20	0.15		Pass
93	UV Cannon 2	I		0.07	0.21	>20	0.15		Pass
94	Revo Sweep 1	I		0.05	0.21	>20	0.15		Pass
95	Revo Sweep 2	I		0.05	0.21	>20	0.15		Pass
96	IEC Link Lead	Ext		0.01		>20			Pass
97	IEC Link Lead	Ext		0.01		>20			Pass
98	IEC Main Lead	Ext		0.01		>20			Pass
99	IEC Main Lead	Ext		0.05		>20			Pass
100	IEC Main Lead	Ext		0.01		>20			Pass
101	IEC Main Lead	Ext		0.01		>20			Pass
102	Photo Booth 2 Camera	II			0.2	>20	0.03		Pass

